

Construction Sequence

- ✓ Commence work on site.
- ✓ Install silt fence or other controls as indicated on the plan.
- ✓ Grade and prepare construction access.
- ✓ Commence installation of the temporary sediment trap, interception swale, drop inlet protection, and portion of storm sewer.
- ✓ The existing pavement must be kept swept clean to avoid tracking materials onto any streets.
- ✓ Maintain this area clean of debris and verify condition and safety of storage of materials listed below. Requires daily inspection.
- ✓ Any construction materials, chemicals or construction debris must be stored in sealed receptacles, trailers or buildings. Any storage piles of materials meant for installation (i.e., sand, etc.) must be surrounded by sedimentation fence.
- ✓ Any chemical spills must be contained immediately on site and reported to NYSDEC.
- ✓ Oil and grease spills from equipment shall be treated immediately.
- ✓ Install building foundation
- ✓ Commence work on existing building
- ✓ Complete exterior work of buildings
- ✓ Prepare site
- ✓ Complete interior work on both buildings
- ✓ Place pavements and walks
- ✓ Prepare lawns and planters with topsoil.
- ✓ Clean any downstream structures of any accumulated silt.
- ✓ Seed and mulch.