

Outbuildings and Former Garage at
1020 Madison Avenue
Demolition Debris Diversion Plan

- 1) Contractor will remove all metal framing, accessible metal piping, ductwork, and other metal items from former garage and outbuildings. Estimated 15% of demolition debris volume.
- 2) Contractor will demolish and crush concrete blocks from former garage and concrete slab of garage. Contractor will crush the concrete slab under the cottage. This material will be removed for storage elsewhere. Estimated 20% of demolition debris volume.
- 3) Total recycling 35% of demolition debris.